



Rock Creek Culvert



Last Week:

Last week Ahtna Environmental Inc. with their subcontractor CLI removed the pedestrian bridge from the Rock Creek Culvert construction site. They utilized a 200 ton crane to make the bridge pick and removed both pieces of the bridge in a single two hour road closure. CLI continued with their excavation for the concrete headwall footings and structural plate pipe.

This Week:

Ahtna, with their subcontractor CLI, continued to prepare for the footers for the concrete headwall. They spent a couple days this week working on their excavation to bring the slopes up to OSHA standards. Upon completing their preparation for their concrete footers and dressing up their excavation slope, AEI will bring in Hartman Construction to begin forming and placing rebar for the concrete footers.



Above: Pedestrian Bridge Removal

Below: Cutting excavation slopes and preparing for concrete footer



Project Engineer: Nathan Jones
Construction Inspectors:
Bob Hammond
Walter Graham