

QUARTZ CREEK CULVERT REPLACEMENT PROJECT NEWSLETTER

Paul Akehurst – Project Engineer
Western Federal Lands Highway Division
Federal Highway Administration



JRT Construction, LLC



Completed Work:

For the week of August 01 to 05, 2016

The road is closed from August 1st to September 15th.

The contractor has completed the concrete placement for the footings and the stem walls at the arch culvert - station 45+19.25. The contractor has removed half of the fill at station 36+32.77, the other arch culvert. JRT have excavated down to and removed the old culvert at station 21+00. Other activities included partially excavating down to the elevation required for the new 144-inch culvert at station 21+00.



Upcoming Work:

The contractor anticipates the following:

- Completing the excavation for the bed of the 144-inch culvert next week and begin installing the new culvert.
- Completing the excavation for the footings and stem walls for the arch culvert at station 36+32.77.

CONTACT INFORMATION

Project Engineer: Paul Akehurst

E-mail: Paul.Akehurst@dot.gov

Project address: 145 S. Main Street

Myrtle Creek, OR 97457