

QUARTZ CREEK CULVERT REPLACEMENT PROJECT NEWSLETTER

Paul Akehurst – Project Engineer
Western Federal Lands Highway Division
Federal Highway Administration



JRT Construction, LLC



Completed Work:
For the week of August 08 to 12, 2016

The road is closed until September 15th.

The contractor completed the back fill of the stream bed material in the foundation for the arch culvert at station 45+19.25. They also completed the structural back fill for the stem walls, same location. The contractor completed the structural excavation on the footings for the arch culvert at station 36+32.77. The contractor placed three sections of 144-inch culvert at station 21+00.



Upcoming Work:

The contractor anticipates the following:

- Completing the placing of the re-bar and pouring the concrete footings for the arch culvert at station 36+32.77.
- Placing streambed material inside the 144-inch culvert for the first 60 ft at station 21+00.

CONTACT INFORMATION

Project Engineer: Paul Akehurst

E-mail: Paul.Akehurst@dot.gov

Project address: 145 S. Main Street

Myrtle Creek, OR 97457