

QUARTZ CREEK CULVERT REPLACEMENT PROJECT NEWSLETTER

Paul Akehurst – Project Engineer
Western Federal Lands Highway Division
Federal Highway Administration



JRT Construction, LLC



Completed Work:

For the week of August 15 to 19, 2016

The contractor installed rock weirs, bank stone and fish rocks in the first 60 ft. of the 144-inch culvert at station 21+00.

The contractor completed the installation of the re-bar in the footings for the stem walls and head walls on the Arch Pipe at station 36+22.77.



Upcoming Work:

The contractor anticipates completing the following:

- Placing the remaining two sections of the 144-inch culvert.
- Pouring concrete in the footers for the Arch Pipe at station 36+22.77.
- Forming the stem walls for the Arch Pipe.

CONTACT INFORMATION

Project Engineer: Paul Akehurst

E-mail: Paul.Akehurst@dot.gov

Project address: 145 S. Main Street

Myrtle Creek, OR 97457