

QUARTZ CREEK CULVERT REPLACEMENT PROJECT NEWSLETTER

Paul Akehurst – Project Engineer
Western Federal Lands Highway Division
Federal Highway Administration



JRT Construction, LLC



For the week of September 05 to 09, 2016

Completed Work:

The contractor formed and poured the headwall and stem walls on the arch pipe at station 36+22.77. They placed stream bed material and fish rocks, bank stones on the inside of the arch pipe at station 36+22.77. The contractor back filled the arch pipe with 3-inch minus material and then began covering the arch pipe with back fill material.



Upcoming Work:

The contractor anticipates the following work:

- Finish assembling the arch pipe at station 45+19.25.
- Completing the back fill over the arch pipe at station 36+22.77 and bring the road to grade and width.
-

CONTACT INFORMATION

Project Engineer: Paul Akehurst

E-mail: Paul.Akehurst@dot.gov

Project address: 145 S. Main Street

Myrtle Creek, OR 97457