

# HARD CREEK BRIDGE REPAIRS

## SNOQUALMIE-MT. BAKER NATIONAL PARK

APRIL 11, 2016

### PROJECT

### INFORMATION:

#### Contractor

**RAZZ Construction,  
Inc.**

#### Start Date

**April 1st, 2016**

#### Completion Date

**May 25th, 2016**

## Construction

The access to the project site is closed off to the public and the majority of construction equipment has been mobilized on site. The nice weather has only helped with work and Razz construction is starting to get ahead of it's baseline schedule. The new bridge components have been pre-casted months in advance and have been certified by WSDOT. The hollow core slabs are stored at CTC's yard and are awaiting to be incorporated into the new bridge.

## Project News

### 2016 SEASON

- For last week , Razz construction has finished mobilizing in and they are in place for building a new bridge. The reshaping of the river channel is largely complete with only fine tuning expected for the upcoming week.
- Cascade River Road is actively closed off just after the Lookout Mountain Trail Parking area. The closure is expected to be in effect until May 13 and potentially after that day there may be single lane access with traffic control having delays up to 20 minutes.
- For this week Razz construction has planned to remove the existing bridge. Also, the new bridge panels are expected to arrive on Tuesday and if everything goes well the construction of the new bridge may start this week.



Reshaping of River Bed w/ Stream Diversion.

### WFLHD

**Walter L. Graham**  
Project Engineer

walter.graham@dot.gov  
(360) 719-0071



Website Coming Soon!