

Wynoochee Road, Phase III



Project Status:

This week, Rognlins completed excavating unsuitable soil, and reinforced the roadbed with geogrid and fabric. Topsoil is being placed on the finished slopes. Soon they will construct a riprap ditch, build embankments, and import crushed rock for the roadway surface.



Traffic Impacts:

Expect delays up to 30-minute from 8:00 am to 6:00 pm Monday – Friday.



Safety Alert:

Watch for trucks hauling gravel to the work site. Always follow the directions given by Flaggers, and watch for equipment and workers on the roadside.



Upcoming Work:

August 8-15, 2014:

Work will include excavating the riprap ditch, placing topsoil on the completed slopes, building embankments, and hauling crushed rock.

Contact Information:

Construction Contractor
Rognlin's Inc.
321 West State Street
Aberdeen, WA 98520
(360) 532-5220

Federal Highway Administration
David Mariman, Project Engineer
221-B West Wynooche Ave.
PO Box 592
Montesano, WA 98563
(360) 249-8042

