

A template for this sheet is available on the FLH website at <http://flh.fhwa.dot.gov/resources/design/plans/cfl/template/fp14/>. This sheet shows the spreadsheet data linked into a MicroStation file.

Use bold text and all capital letters for titles of individual tables.

STATE	PROJECT	SHEET NUMBER
ST	PROJECT NUMBER PROJECT NAME	B4

CFL SAMPLE PLAN SHEET

User: Angela
N:\CFL\Teams\Sample Plans\SamplePlanUpdates\LR Sample Sheets\Misc_sum.dgn
7:44:21 AM
12/15/2014

SURVEY AND STAKING SUMMARY							
Schedule	Item Number	Station to Station	15206-0000	15215-1000	15215-7000	15216-2000	Remarks
			SLOPE, REFERENCE, AND CLEARING AND GRUBBING STAKE	SURVEY AND STAKING, APPROACH ROAD	SURVEY AND STAKING, PARKING AREA	SURVEY AND STAKING, GRADE FINISHING STAKES	
			MILE	EACH	EACH	MILE	
A & B	0+10 to 30+00		0.566			1.133	
A & B	30+00 to 60+00		0.568	1		1.136	
A & B	60+00 to 90+00		0.568		1	1.136	Pullout
A & B	90+00 to 120+00		0.568			1.136	
A & B	120+00 to 150+00		0.568	1		1.136	
A & B	150+00 to 180+00		0.568	1		1.136	
A & B	180+00 to 210+00		0.568	1		1.136	
A & B	210+00 to 240+00		0.568		2	1.136	Pullout and Parking Area
A & B	240+00 to 270+00		0.568	3		1.136	
SCHEDULE A TOTALS			5.112	7	3	10.223	
B	270+00 to 300+00		0.568	1	2	1.136	Pullout and Parking Area
B	300+00 to 330+00		0.568	1	1	1.136	Pullout
B	330+00 to 366+21.41		0.686		2	1.372	Parking Areas
SCHEDULE B TOTALS			6.934	9	8	13.868	

SEEDING AND MULCHING SUMMARY					
Schedule	Item Number	Station to Station	62510-2000	62515-2000	Remarks
			SEEDING, HYDRAULIC METHOD	MULCHING, HYDRAULIC METHOD	
			ACRE	ACRE	
A & B	0+10 to 270+00		47.8	47.8	
SCHEDULE A TOTALS			47.8	47.8	
B	270+00 to 366+21.41		10.6	10.6	
SCHEDULE B TOTALS			58.4	58.4	

Show bid schedule, stationing, location (left,right), item number, description, pay unit, quantity, and remarks as appropriate.

Item number, description, and pay unit match estimate.

Show bid schedule totals.

FENCE SUMMARY						
Schedule	Item Number	Station to Station	Side	20302-0700	61901-0600	Remarks
				REMOVAL OF FENCE	FENCE, BARBED WIRE	
				LNFT	LNFT	
A & B	193+92 to 194+28		RT	36		
A & B	193+92 to 194+34		RT		42	
A & B	194+31 to 194+84		LT	53		
A & B	194+34 to 194+84		LT		50	
SCHEDULE A TOTALS				89	92	
B	268+92 to 269+84		LT	92		
B	268+90 to 269+90		LT		100	
B	350+45 to 351+00		RT	55		
B	350+50 to 351+00		RT		50	
SCHEDULE B TOTALS				236	242	

Use bold text for summary totals in individual tables.

Refer to the CFLHD CADD manual Chapter 3 located on the FLH website for more information on file naming conventions: http://flh.fhwa.dot.gov/resources/cadd/cfl/CaddManDocs/MicrostationV8iStandardsManual/Chapter03_NamingConventions_v8i.pdf

GUARDRAIL SUMMARY							
Schedule	Item Number	Station to Station	Side	20302-1200	61701-2000	61702-0800	Remarks
				REMOVAL OF GUARDRAIL	GUARDRAIL SYSTEM G4, TYPE 4, CLASS B WOOD POSTS	TERMINAL SECTION TYPE TANGENT	
				LNFT	LNFT	EACH	
A & B	208+65 to 211+37		RT	288			
A & B	215+15 to 220+04		LT	510			
A & B	215+21 to 219+58		LT		425	2	
A & B	230+22 to 232+13		RT	197			
A & B	229+90 to 231+85		RT		175	2	
SCHEDULE A TOTALS				995	600	4	
B	296+71 to 300+49		LT	378			
B	296+70 to 300+50		RT		300	2	
SCHEDULE B TOTALS				1373	900	6	

Title of the sheet is 'Miscellaneous Summaries'.

Show Sheet X of Y for quantity summary sheets.

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
CENTRAL FEDERAL LANDS HIGHWAY DIVISION

MISCELLANEOUS SUMMARIES

Sheet 1 of 6