Construction Report
October 31, 2013

Deweyville Trailhead to Neck Lake Road AK PFH 43(10) Design-Build

Project Engineer: **Bill Welton** **Crew: Clint Pittman Matt Dupont**
Contractor: **Kiewit Infrastructure West Co** **Bob Miller**
Al Stites

Award Date..... August 2, 2012
Notice To Proceed .....September 15, 2012
Contract Fixed Completion Date ..... December 1, 2014
Revised Contract Fixed Comp. Date..... na

Contract Award Amount.....$ 41,620,000
Probable Contract Amount.....$ 41,620,000

Completed Work

To date clearing / grubbing and waste excavation operations are complete. All fish pipes are complete now as is the in-water work for the two bridges. We appreciate everyone's cooperation and patience during the fish window road closures. For the remainder of the project, we'll be back on the regular traffic pilot car schedule (up to 45 minute delays), 24 hours per day (Monday thru Saturday). The road is open on Sundays and Holidays.

Night Shift will end Saturday November 9th, so starting next week the pilot car will run on schedule through the day and the road will be open at night.

On-going Work

Currently we have two embankment / finish / subbase operations working. The first is working from the BOP to station 980+00. The second starts at 980+00 and is working north to the EOP. We currently have about 9 miles shaped to subgrade and still plan to be complete by November 30

Subbase placement is complete from the BOP up to station 858+00 (1.5 mile). This operation has been effected by our drilling operations. We cannot make rock fast enough to place embankment and crush subbase, so we have concentrated on building subgrade. Subgrade is roughed in up to station 1290+00, but there is much finish work remaining.

Weather permitting, the contractor plans to catch up on finishing and subbase operations in December.

Bridge work on Tunga Creek and Chum Creek is ongoing, cross drain culverts are being installed.

Misc.

Emergency vehicles will be allowed access through the project at all times.

Be aware that there are other construction projects in the area, be sure to check their traffic delay schedules and plan accordingly.

Thank you for your patience and cooperation in these matters.

Pictures are posted on our website: http://www.wfl.fhwa.dot.gov/projects/ak/deweyville/

Contact Information: Bill Welton; PO Bx 19521, Thorne Bay, AK 99919; Phone (360) 601-5086;
Email: bill.welton@dot.gov

Telephone @ Deweyville office (907) 339-2072