Weekly Newsletter

September 5, 2014 **Rockfall Mitigation & Reconstruction** ID PFH 26-1(1)

Highway 75 between mileposts 205.4 and 206.7 at the "**Narrows**"

Construction work is continuing throughout the Narrows project. Rockfall work on bolts and dowels in Section 6 continues with work beginning in Sections 7-10 on contoured wire mesh, attenuator systems, and rock bolts and dowels.

Installation of MSE walls 200 and 300 is making continued progress working its way downriver. Night work remains busy with excavation of what remains on MSE wall 300, culvert pipe replacements, and installation of keyed rip rap. Installation of guardrail and subgrade work is anticipated to begin following completion of MSE wall 200.

Closures are not in effect. Closures are anticipated to resume after September 15th.

Expect minor delays of up to 15 minutes throughout the day and night. The project is limited to one-lane of traffic with signal lights in the non working hours and over the weekends. Night shift are currently running from 9:00 p.m. to 9:00 a.m. Monday through Thursday.

There will be no work from 6:00 p.m. Friday through 6:00 a.m. Monday over the regular weekends.

Completed portion of MSE wall 200 awaiting sculpted shotcrete facing. Work on the MSE wall is being conducted by Slaton Brothers, INC.

Road Closure Information

Week of September 7, 2014

Up to 15-minute delays this week.

No closures this week.

Contact Information:

Todd Butikofer, Project Manager

Federal Highway Administration

Questions/Comments:

Phone: (208) 838-2618

FAX: (208) 238-2616

Mailing Address:

HC 67 Box 649

Clayton, Idaho 83227