Weekly Newsletter

October 17, 2014 **Rockfall Mitigation & Reconstruction** ID PFH 26-1(1)

Highway 75 between mileposts 205.4 and 206.7 at the "**Narrows**"

Construction work is continuing throughout the Narrows project. Rockfall work is nearing completion with the last of the contoured wire mesh being hung and seamed together over the next few days.

Subgrade work is in full swing for the first 3,000 feet of the project. The roadway is being scarified, compacted, and cut to grade in preparation for placing aggregate base next week. Paving is hoped to commence in the later half of next week. The last of the permanent guardrail through this area should be installed Monday.

Closures are in effect. Road closures will be from 10:00 a.m. to 12:00 p.m. and 1:30 p.m. to 3:30 p.m. Monday through Friday.

Expect minor delays of up to 15 minutes throughout the day outside of the closure times. The project is limited to one-lane of traffic with signal lights in the non working hours and over the weekends.

There will be work on Saturday, October 18th, and Saturday, October 25th from daylight to 6:00 p.m. No closures will be in effect on Saturday.

Midwest Rockfall, Inc. installing the last of the contoured wire mesh on the project. This mesh in Section 10 will complete the Rockfall Mitigation work for the project.

Road Closure Information

Week of October 19, 2014

Up to 15-minute delays this week.

Two hour road closures this week.

Contact Information:

Todd Butikofer, Project Manager

Federal Highway Administration

Questions/Comments:

Phone: (208) 838-2618

FAX: (208) 238-2616

Mailing Address:

HC 67 Box 649

Clayton, Idaho 83227