Weekly Newsletter

August 7, 2014 **Rockfall Mitigation & Reconstruction** ID PFH 26-1(1)

Highway 75 between mileposts 205.4 and 206.7 at the "**Narrows**"

Work is continuing through the Narrows. Rockfall work is progressing in Sections 4 and 5 with work on the contoured wire mesh and attenuator systems.

Installation of wire baskets, geotextile, geogrid, and backfill has begun on MSE wall 200. Work is continuing downriver on excavation of MSE wall 300 and installation of keyed rip rap.

Closures are no longer in effect. No closures will occur until after September 15th of this fall.

Expect minor delays of up to 15 minutes throughout the day and night. The project is limited to one-lane of traffic with signal lights in the non working hours and over the weekends. Night shift are currently running from 9:00 p.m. to 9:00 a.m. Monday through Thursday.

There will be no work from 6:00 p.m. Friday through 6:00 a.m. Monday over the regular weekends.

Beginning installation of wire baskets, geogrid and geotextile for MSE wall 200 by Slaton Brothers Inc.

Road Closure Information

Week of August 10, 2014

Up to 15-minute delays this week.

No closures this week.

Contact Information:

Todd Butikofer, Project Manager

Federal Highway Administration

Questions/Comments:

Phone: (208) 838-2618

FAX: (208) 238-2616

Mailing Address:

HC 67 Box 649

Clayton, Idaho 83227